ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	5/01	6/01 7/01	8/01	9/01	10/01 1	1/01 12/
1	UCP3 TRANSITION TASKS FACILITIES MANAGEMENT & SECURITY	129 days	Tue 5/15/01	Thu 11/15/01	ТСЭРОПЭШК	25%	Benveranies/Gomments							V
2	Facilities Management Overview	48 days	Mon 5/21/01	Fri 7/27/01		99%	Deliverable TO61.1.1							
3	Facilities Management Report	26 days	Mon 6/18/01	Tue 7/24/01		100%								
4	Prepare Facilities Management Report of processes required for UCP3	23 days	Mon 6/18/01	Thu 7/19/01	Powers	100%								
5	Finalize Facilities Management Report	3 days	Fri 7/20/01	Tue 7/24/01	Powers	100%								
6	Transition Plan & Schedule	19 days	Mon 5/21/01	Fri 6/15/01		100%								
7	Plan Research	10 days	Mon 5/21/01	Mon 6/4/01	Powers	100%								
8	Plan Prep & Develop Schedule	9 days	Tue 6/5/01	Fri 6/15/01	Powers	100%								
9	Submit Transition Schedule Plan	0 days	Fri 6/15/01	Fri 6/15/01	Powers	100%				6/15				
10	Facilities Management Overview Submitted	0 days	Fri 7/27/01	Fri 7/27/01		0%					7/2	 7 		
11	Security Triage Resolution Process for Building & Equipment	125 days	Mon 5/21/01	Thu 11/15/01		100%	Deliverable TO61.1.3							
12	Analysis & Recommendations	125 days	Mon 5/21/01	Thu 11/15/01		100%								
13	Security Needs Assessment	125 days	Mon 5/21/01	Thu 11/15/01		100%								
14	Security System Proposal Cost Review	4 days	Mon 5/21/01	Thu 5/24/01	Gilbert	100%	Thu 11/15/01							

								4/01	5/01 6/0	1 7/01	8/01	9/01 10/0 ⁻	111/01
D	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	,,,,	0,0.	. ,,,,,,	10.0	7701 1070	1
15	Review Concepts and Coverage	125 days	Mon 5/21/01	Thu 11/15/01	Gilbert	100%							
6	Determine Security Staffing Requirements	12 days	Mon 5/21/01	Wed 6/6/01	Gilbert	100%							
7	Obtain Management Approval for Staffing Requirements	0 days	Wed 6/6/01	Wed 6/6/01	Gilbert	100%			•	6/6			
8	Prepare Recommendation on Security System Cost	3 days	Fri 6/8/01	Tue 6/12/01	Gilbert	100%							
9	Advise of Changes in Security Needs Assessment	0 days	Tue 6/12/01	Tue 6/12/01	Gilbert	100%			♦	6/12			
20	Align Management Direction	12 days	Mon 5/21/01	Wed 6/6/01		100%							
21	Determine Management Philosophy	12 days	Mon 5/21/01	Wed 6/6/01	Gilbert	100%							
22	Move Support Tasks	114 days	Mon 5/21/01	Wed 10/31/01		20%	Informal Deliverables						
23	Facilities Move Support Tasks	103 days	Mon 6/4/01	Mon 10/29/01		17%	Informal Deliverables						
24	Transition Plan Review & Update	60 days	Thu 6/28/01	Fri 9/21/01		29%			•	_		•	
25	Review and Update Transition Plan	2 days	Thu 6/28/01	Fri 6/29/01	Powers	100%							
26	Review and Update Transition Plan	2 days	Thu 7/12/01	Fri 7/13/01	Powers	100%				F			
27	Review and Update Transition Plan	2 days	Thu 7/26/01	Fri 7/27/01	Powers	0%							
28	Review and Update Transition Plan	2 days	Thu 8/9/01	Fri 8/10/01	Powers	0%							

								4/01	5/01	6/01 7	7/01	8/01	9/01	10/01	11/0112
ID	Task Name	Duration	Start	Finish	Responsible		Deliverables/Comments					1			
29	Review and Update Transition Plan	2 days	Thu 8/23/01	Fri 8/24/01	Powers	0%									
30	Review and Update Transition Plan	2 days	Thu 9/6/01	Fri 9/7/01	Powers	0%									
31	Review and Update Transition Plan	2 days	Thu 9/20/01	Fri 9/21/01	Powers	0%							T		
32	SFA/ED Administrative Support	94 days	Mon 6/4/01	Tue 10/16/01		34%			•						
33	Letter of Agreement (LOA) for UCP3 Service Levels	66 days	Thu 6/7/01	Mon 9/10/01		32%									
34	Develop Level of Service Requirements	8 days	Thu 6/7/01	Mon 6/18/01	Powers	100%									
35	Submit Level of Service Requirements for ED review/comment	0 days	Tue 6/19/01	Tue 6/19/01	SFA Admin	100%				6	./19				
36	ED Review of Service Level Requirements	23 days	Tue 6/19/01	Fri 7/20/01	QWG	50%									
37	Submit Service Levels options/recommendations to SFA CFO	5 days	Mon 7/23/01	Fri 7/27/01	SFA Admin	0%									
38	Develop UCP3 LOA for Services	15 days	Mon 8/6/01	Fri 8/24/01	QWG/SFA	0%									
39	Submit LOA to OM and SFA CFO for approval/signature	10 days	Mon 8/27/01	Mon 9/10/01	QWG/SFA	0%									
40	SFA/ED LOA Approved	0 days	Mon 9/10/01	Mon 9/10/01		0%							4 9	9/10	
41	Facilities Management Budget	57 days	Mon 6/4/01	Wed 8/22/01		93%			•						
42	Research Budget Options	15 days	Mon 6/4/01	Fri 6/22/01	Powers	100%									

ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	5/01	6/01 7	/01 8	3/01 9	<u>)/01 1</u> (0/01 1	1/01/12/0
43	Develop Draft Budget	15 days	Mon 6/25/01	Mon 7/16/01	Powers	100%	Deliverables/Confinents								
44	Finalize Budget	5 days	Thu 7/19/01	Wed 7/25/01	Powers	50%						7			
45	FY02 Operating Budget Approved	0 days	Wed 8/22/01	Wed 8/22/01	Powers	0%						*	8/22		
46	Facilities Management Contract	63 days	Mon 6/11/01	Mon 9/10/01		85%									
47	Finalize SOW	10 days	Mon 6/11/01	Fri 6/22/01	Powers	100%									
48	Contracting solicit pricing information	15 days	Fri 6/29/01	Fri 7/20/01	SFA	75%					•				
49	Contract Award	0 days	Fri 7/20/01	Fri 7/20/01	SFA	0%				,	7	7/20			
50	Contractor On-Site	0 days	Mon 9/10/01	Mon 9/10/01	SFA Admin	0%							9/1	10	
51	Communications & Training	55 days	Mon 7/30/01	Tue 10/16/01		0%									
52	Communications Plan	45 days	Mon 7/30/01	Mon 10/1/01		0%					•			J	
53	Develop Communications Plan	10 days	Mon 7/30/01	Fri 8/10/01	Powers	0%						\prod	_		
54	Execute Communications Plan	20 days	Tue 9/4/01	Mon 10/1/01	Powers	0%									
55	Facilities Management Training	54 days	Tue 7/31/01	Tue 10/16/01		0%									
56	Facilities Management Staff	36 days	Tue 7/31/01	Wed 9/19/01		0%					<u>\</u>	+	\Rightarrow		

ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01 5/01 6/01 7/01 8/01 9/01 10	/01 11/01
57	Develop Training Plan	11 days	Tue 7/31/01	Tue 8/14/01	Powers	0%			
58	Execute Training Plan	12 days	Tue 9/4/01	Wed 9/19/01	Powers	0%			
59	Training SFA Personnel in FM Process	45 days	Mon 8/13/01	Tue 10/16/01		0%			>
60	Develop Training Plan	10 days	Mon 8/13/01	Fri 8/24/01	Powers	0%			
61	Execute Training Plan	30 days	Tue 9/4/01	Tue 10/16/01	Powers	0%			
62	Move/Occupancy Information	94 days	Fri 6/15/01	Mon 10/29/01		0%			
63	Beneficial Occupancy Dates	68 days	Fri 6/15/01	Fri 9/21/01		0%			
64	3rd Floor - Beneficial Occupancy	0 days	Fri 6/15/01	Fri 6/15/01	SFA	100%		6/15	
65	4th Floor - Beneficial Occupancy	0 days	Tue 6/26/01	Tue 6/26/01	SFA	100%		6/26	
66	Computer Room - Beneficial Occupancy	0 days	Mon 7/9/01	Mon 7/9/01	SFA	100%		◆ 7/9	
67	2nd Floor - Beneficial Occupancy	0 days	Tue 7/24/01	Tue 7/24/01	SFA	0%		◆ 7/24	
68	5th Floor - Beneficial Occupancy	0 days	Fri 7/27/01	Fri 7/27/01	SFA	0%		7/27	
69	6th Floor - Beneficial Occupancy	0 days	Fri 8/3/01	Fri 8/3/01	SFA	0%		8/3	
70	7th Floor - Beneficial Occupancy	0 days	Fri 8/10/01	Fri 8/10/01	SFA	0%		8/10	

								4/01	1 5/01	1 6/01	1 7/01	8/01	9/01	10/0	111/0	112/0
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	1/01	1 0/0	0/0	7701	0/01	7/01	10/0	1170	112/
71	8th Floor - Beneficial Occupancy	0 days	Fri 8/17/01	Fri 8/17/01	SFA	0%						•	8/17			
72	9th Floor - Beneficial Occupancy	0 days	Fri 8/24/01	Fri 8/24/01	SFA	0%						•	8/24	1		
73	10th Floor - Beneficial Occupancy	0 days	Fri 8/31/01	Fri 8/31/01	SFA	0%						•	8/3	31		
74	11th Floor - Beneficial Occupancy	0 days	Tue 9/11/01	Tue 9/11/01	SFA	0%							•	9/11		
75	1st Floor - Beneficial Occupancy	0 days	Fri 9/21/01	Fri 9/21/01	SFA	0%							•	9/21		
76	Move Schedule	26 days	Fri 9/21/01	Mon 10/29/01		0%							■	+		
77	Phase 1: Floors 2, 3	2 days	Fri 9/21/01	Mon 9/24/01	SFA	0%								-		
78	Phase 2: Floors 4, 5	2 days	Fri 9/28/01	Mon 10/1/01	SFA	0%										
79	Phase 3: Floors 6, 7	2 days	Fri 10/5/01	Tue 10/9/01	SFA	0%										
80	Phase 4: Floors 8, 9	2 days	Fri 10/12/01	Mon 10/15/01	SFA	0%										
81	Phase 5: Floors 10, 11	2 days	Fri 10/26/01	Mon 10/29/01	SFA	0%]	
82	Facilities Management Support Activities	72 days	Mon 6/25/01	Thu 10/4/01		8%				•						
83	UCP3 Facilities	64 days	Mon 6/25/01	Mon 9/24/01		8%				•			-			
84	Health Unit	56 days	Fri 7/6/01	Mon 9/24/01		6%										

								4/01	1 5/01	6/01	7/01	8/N1	9/01	10/01	11/0112
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	1 3/01	0/01	7701	0/01	7/01	10/01	170112
85	Liaise/meet wit USPHS	n 7 days	Fri 7/6/01	Mon 7/16/01	SFA Admin	50%									
86	Develop Health MOU	Unit 1.5 days	Tue 7/24/01	Wed 7/25/01	OM,Powers	25%					I				
87	Submit Health for signature	MOU 1 day	Wed 7/25/01	Thu 7/26/01	OM,Powers	0%					ŀ				
88	Develop Health Procedures	Unit 15 days	Mon 7/30/01	Fri 8/17/01	'HS,Powers	0%									
89	Submit Health Procedures to 9 ED & USPHS f	SFA,	Fri 8/17/01	Fri 8/17/01	'HS,Powers	0%						•	8/17		
90	Outfit and Equ Health Clinic	ip 45 days	Fri 7/20/01	Fri 9/21/01		0%					•				
91	Obtain Lis of UCP3 Buildout	ting 1 day	Fri 7/20/01	Fri 7/20/01	Move Team	0%					H				
92	Select Furnishin with USPI		Mon 7/23/01	Tue 7/24/01	SFA Admin	0%					ŀ				
93	Procurem Process	ent 30 days	Wed 7/25/01	Wed 9/5/01	SFA	0%					Ĺ				
94	Receive Furnishing	1 day	Thu 9/6/01	Thu 9/6/01	Move Team	0%							H		
95	Install Furnishing	3 days	Fri 9/7/01	Tue 9/11/01	Powers	0%									
96	USPHS ir medical supplies/e		Mon 9/17/01	Fri 9/21/01	USPHS	0%									
97	Health Clinic Operational	1 day	Mon 9/24/01	Mon 9/24/01		0%									
98	Mailroom	48 days	Wed 7/18/01	Mon 9/24/01		5%							-	1	

ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	5/01	6/0	1 7/01	8/01	9/01	10/01	11/01	12
99	Determine correct ZipCode	3 days	Fri 7/20/01	Tue 7/24/01		75%										
100	Mailroom design	15 days	Wed 7/18/01	Tue 8/7/01	QWG	0%	Mailroom Design to be done by mail services vendor.									
01	Select Furnishings/Equipm	5 days	Wed 8/8/01	Tue 8/14/01	QWG	0%	Selection of Mailroom equipment and furnishings, and mailroom design dependent									
02	Procurement Process	25 days	Wed 8/15/01	Wed 9/19/01	QWG	0%	y i									
03	Receive & Install Furnishings/Equipm	2 days	Fri 9/21/01	Mon 9/24/01	NG,Powers	0%	Dependent on BOD									
04	Mailroom Operational	0 days	Mon 9/24/01	Mon 9/24/01		0%							•	9/2	1	
05	Copy Center	64 days	Mon 6/25/01	Mon 9/24/01		26%				•						
06	Research Equipment	19 days	Mon 6/25/01	Fri 7/20/01	Powers	75%										
07	Select Equipment	3 days	Mon 7/23/01	Wed 7/25/01	NG,Powers	0%										
80	Procurement Process	30 days	Tue 7/31/01	Tue 9/11/01	QWG	0%							h			
109	Receive and Install Equipment	2 days	Fri 9/21/01	Mon 9/24/01	QWG	0%	Dependent upon Ground Floor BOD (currently 9/21/01)									
10	Copy Center Operational	0 days	Mon 9/24/01	Mon 9/24/01		0%							•	9/2	1	
11	Storeroom	50 days	Mon 7/16/01	Mon 9/24/01		0%										
12	Storage Room Shelving	50 days	Mon 7/16/01	Mon 9/24/01		0%					<					

		1						1/01	5/01	6/01 7	/01 Q/I	21 0/	01 10	V∩1 1 ·	1/01 12/0
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	5/01	6/01 /	101 8/1	JI 9/	01 10	1011	1/01 12/0
113	Research Shelving	10 days	Mon 7/16/01	Fri 7/27/01	Powers	0%									
114	Select Shelving	5 days	Mon 7/30/01	Fri 8/3/01	SFA Admin	0%					h				
115	Procurement Process	30 days	Mon 8/6/01	Mon 9/17/01	Move Team	0%							ነ		
116	Receive and Install Shelving	2 days	Fri 9/21/01	Mon 9/24/01	Move am,Powers	0%	Dependent upon Ground Floor BOD (currently 9/21/01)								
117	Material Handling Equipment	50 days	Mon 7/16/01	Mon 9/24/01		0%							>		
118	Research Equipment	10 days	Mon 7/16/01	Fri 7/27/01	Powers	0%									
119	Select Equipment	5 days	Mon 7/30/01	Fri 8/3/01	SFA .dmin,QWG	0%									
120	Procurement Process	30 days	Mon 8/6/01	Mon 9/17/01	SFA Admin	0%]		
121	Receive and Install Equipment	2 days	Fri 9/21/01	Mon 9/24/01	Powers	0%	Dependent upon Ground Floor BOD (currently 9/21/01)								
122	Shipping, Receiving, Storeroom	0 days	Mon 9/24/01	Mon 9/24/01		0%							9	9/24	
123	Support Services	62 days	Tue 7/10/01	Thu 10/4/01		2%								l	
124	Facilities Management Database	20 days	Tue 7/31/01	Mon 8/27/01		0%					\(\)	\Diamond			
125	Procure AutoCad software	20 days	Tue 7/31/01	Mon 8/27/01	SFA Admin	0%									
126	Plan Facilities Management Database	20 days	Tue 7/31/01	Mon 8/27/01	Powers	0%	Integrate existing HR, CIO, and QWG databases into furniture layout/nametag database to								

		1	1					4/01	E/∩1	6/01 7/0	1 0/0	1 0/0	1 10/01	11/011
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	5/01	0/01 //0	1 8/0	1 9/0	1 10/01	11/0111
127	Communications Equipment	42 days	Tue 7/10/01	Thu 9/6/01		4%				\Diamond				
128	Obtain UCPM frequency use approval	10 days	Tue 7/10/01	Mon 7/23/01	Powers	25%					1			
129	Prepare request FCC frequency assignment	2 days	Tue 7/24/01	Wed 7/25/01	Powers	0%								
130	Obtain FCC frequency assignment	30 days	Thu 7/26/01	Thu 9/6/01	QWG/SFA	0%								
131	Select Equipment	5 days	Tue 7/24/01	Mon 7/30/01	QWG/SFA	0%								
132	Procurement Process	15 days	Tue 7/31/01	Mon 8/20/01	SFA min,Powers	0%								
133	Receive Receive Equipment	1 day	Tue 8/21/01	Tue 8/21/01	SFA	0%								
134	Shuttle Service	34 days	Tue 8/7/01	Mon 9/24/01		0%						-		
135	Develop Shuttle Service Levels of Service with ED	5 days	Tue 8/7/01	Mon 8/13/01	QWG & SFA Admin	0%								
136	Prepare MOU between ED and SFA for Shuttle	5 days	Tue 8/21/01	Mon 8/27/01	QWG & SFA Admin	0%								
137	Publish Shuttle Service Schedule	0 days	Tue 9/11/01	Tue 9/11/01	SFA Admin	0%						*	_ <mark>9</mark> /11	
138	Begin Shuttle Service to UCP3	0 days	Mon 9/24/01	Mon 9/24/01	QWG	0%						1	9/24	4
139	Personal Property Management	10 days	Fri 9/21/01	Thu 10/4/01		0%								
140	Research & Develop Procedures	10 days	Fri 9/21/01	Thu 10/4/01	Powers	0%								

ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01 5/01	6/01 7/01	8/01	9/01	10/01 11	/0112
141	Submit Property Procedures for Review	0 days	Thu 10/4/01	Thu 10/4/01	Powers	0%	Deliverables/comments					10/4	
42	Courtyard Move	58 days	Tue 7/10/01	Fri 9/28/01		38%							
43	Coordinate Move Planning with CIO staff	9 days	Tue 7/10/01	Fri 7/20/01	SFA Admin	75%							
44	Coordinate Move with QWG	9 days	Tue 7/17/01	Fri 7/27/01	SFA Admin	25%							
45	Develop Faces to Spaces Listing	3 days	Tue 7/17/01	Thu 7/19/01	CIO	25%							
46	Move Date	0 days	Fri 9/21/01	Fri 9/21/01	QWG	0%					•	9/21	
47	Remove furniture	1 day	Tue 7/17/01	Tue 7/17/01	QWG	0%							
48	Remove cabling	2 days	Tue 7/17/01	Wed 7/18/01	OCIO	0%							
49	Clean/Restore Spaces	2 days	Tue 7/17/01	Wed 7/18/01	QWG	0%							
50	Lessor Inspection of spaces	0 days	Fri 9/28/01	Fri 9/28/01	QWG	0%					•	9/28	
51	Security Move Support Tasks	114 days	Mon 5/21/01	Wed 10/31/01		23%		•					
52	Security System Installation	93 days	Mon 5/21/01	Mon 10/1/01		61%	Dependent on Building Construction Schedule						
53	Review concept and cost	5 days	Mon 5/21/01	Fri 5/25/01	Gilbert	100%							
54	Issue award for system	0 days	Tue 5/29/01	Tue 5/29/01	SFA	100%	5/25/01 Awarded 5/29/01		5/29				

									4/01 5/01	6/01 7/01	8/01	9/01	10/01	11/0112
ID	Task Name		Duration	Start	Finish	Responsible		Deliverables/Comments						
155		Vendor's original schedule for security system installation process.	56 days	Tue 5/29/01	Wed 8/15/01	SFA dmin,Gilbert	100%							
156		Review with Vendor	88 days	Tue 5/29/01	Mon 10/1/01	Gilbert	100%	Subsequently changed by construction contractor due to conflict in working trades						
157		Review and mark building schematic plans	3 days	Mon 6/11/01	Wed 6/13/01	Gilbert	100%							
158		Review and mark lobby desk plans	3 days	Mon 6/11/01	Wed 6/13/01	Gilbert	100%							
159		Approve changes on construction drawings	0 days	Tue 6/19/01	Tue 6/19/01	SFA Admin	100%			6/19				
160		Verify vendor access dates at construction meeting.	0 days	Thu 7/5/01	Thu 7/5/01	Move Team	100%			• 7	/5			
161		All LAN rooms available for work.	0 days	Mon 8/6/01	Mon 8/6/01	Move Team	0%				8/	6		
162		Vendor's revised schedule preparation	13 days	Mon 7/2/01	Thu 7/19/01	Gilbert	0%	In work expected 7/197/24						
163		Review phased installation	67 days	Tue 6/19/01	Fri 9/21/01	Gilbert	0%	On going						
164		Second floor conduits available	0 days	Mon 8/6/01	Mon 8/6/01	Move Team	0%	Contractor authorized access deferred until 8/6/01			8/	/6		
165		9th Floor Computer Room	0 days	Mon 8/6/01	Mon 8/6/01	Move Team	0%				8/	6		
166		Penthouse access available	0 days	Mon 8/6/01	Mon 8/6/01	Move Team	0%				8/	/6		
167		Security Equipment room available	0 days	Mon 8/6/01	Mon 8/6/01	Move Team	0%				8/	6		
168		First Floor LAN area to Security Equipment room available	0 days	Mon 8/6/01	Mon 8/6/01	Move Team	0%				8/	6		

								4/01	5/01	6/01	1 7/01	8/01	9/01	10/01	11/0112/
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	-							
169	First Cellar to lobby core drills available. Allows work on turnstiles, lobby desk ad	0 days	Mon 8/6/01	Mon 8/6/01	Move Team	0%						8	6		
170	Systems operations training for guards by vendor	5 days	Mon 9/17/01	Sun 9/23/01	Gilbert	0%	Dependent on approval & start of guard services								
171	Phased Test and Acceptance	14 days	Tue 9/4/01	Fri 9/21/01	Gilbert	0%	Dependent on revised installation schedule by vendor								
172	Lobby security processing room and lobby operational	0 days	Fri 9/21/01	Fri 9/21/01	Gilbert	0%							•	9/21	
173	Access Control System and Smart Card Program	94 days	Tue 6/19/01	Wed 10/31/01		14%				■	,——				•
174	Identification Badges	87 days	Thu 6/28/01	Wed 10/31/01		8%				•					•
175	Graphics Coordinate with Innovations	0 days	Thu 6/28/01	Thu 6/28/01	Gilbert	100%				•	6/2	8			
176	Graphics Meet with Communications Graphics	6 days	Thu 6/28/01	Fri 7/6/01	Gilbert	100%									
177	Identify & negotiate with graphics design vendor	0 days	Fri 7/6/01	Fri 7/6/01	Gilbert	100%					◆ 7/	6			
178	SFA New Graphics Badge Design By Others	24 days	Fri 7/13/01	Wed 8/15/01	Gilbert	0%	In work								
179	HR Contractor data collection (HQ & Regional)	13 days	Mon 7/16/01	Wed 8/1/01	Gilbert	100%									
180	First meeting to plan HQ and Regional badge issue	0 days	Wed 7/18/01	Wed 7/18/01	Gilbert	20%	Setting up meeting 7/13 - 7/17				•	7/18			
181	Develop Data List and Receipt Card for Move Coordinators	15 days	Mon 7/16/01	Fri 8/3/01	Gilbert	0%									
182	Vendor Coordinates with Metro to Initialize Smart Card	8 days	Mon 7/23/01	Wed 8/1/01	Gilbert	0%									

								4/01 5/01 6/01 7/01	8/01	9/01 1	0/011	11/0112
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	1701 0701 0701 7701	0,01	,,,,,	0/011	1701112
183	Graphics Complete front and rear designs	0 days	Wed 8/1/01	Wed 8/1/01	Gilbert	0%			8/1			
84	Pre Production/Production	7 days	Fri 8/3/01	Mon 8/13/01	Gilbert	0%						
85	Graphics Review by Management	0 days	Mon 8/6/01	Mon 8/6/01	Gilbert	0%			8/6	6		
86	Supply Vendor With All Graphics	0 days	Fri 8/10/01	Fri 8/10/01	Gilbert	0%			• 8/	/10		
87	Vendor receives blank cards	0 days	Wed 8/22/01	Wed 8/22/01	Gilbert	0%	From factory		•	8/22		
88	Vendor Produces and Tests Graphics Software	10 days	Fri 8/10/01	Thu 8/23/01	Gilbert	0%						
89	Vendor activates Smart Card with WMATA	4 days	Wed 8/22/01	Mon 8/27/01	Gilbert	0%						
90	Vendor Provides Sample of completed Card to SFA	0 days	Mon 8/27/01	Mon 8/27/01	Gilbert	0%			•	8/27		
91	Vendor's Production and Distribution Schedule	10 days	Tue 9/4/01	Mon 9/17/01	Gilbert	0%						
92	Vendor begins new badge issue	10 days	Tue 9/4/01	Mon 9/17/01	Gilbert	0%						
93	Vendor issues new photo badge for HQ	41 days	Tue 9/4/01	Wed 10/31/01	Gilbert	0%						
94	Develop Regional Badge Program	76 days	Mon 7/16/01	Wed 10/31/01	Gilbert	0%						
95	Visitor Passes	66 days	Thu 6/21/01	Mon 9/24/01		88%						
96	Identify vendors for Visitor Pass	0 days	Thu 6/21/01	Thu 6/21/01	Gilbert	100%		♦ 6/2°				

								4/01 5/0	1 6/01 7/01	Q <i>I</i> ∩1	0/01	10/01	11/0
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01 3/0	1 0/01 //01	0/01	9/01	10/01	11/0
197	Request Samples and Cost	0 days	Thu 6/21/01	Thu 6/21/01	Gilbert	100%			6/21				
198	Receive Samples and Cost	4 days	Mon 6/25/01	Thu 6/28/01	Gilbert	100%							
199	Coordinate with Innovations Team	11 days	Thu 6/28/01	Fri 7/13/01	Gilbert	100%							
200	Obtain approval from SFA Communications to purchase	0 days	Wed 7/18/01	Wed 7/18/01	Gilbert	0%			•	7/18			
201	Order Passes	0 days	Tue 7/24/01	Tue 7/24/01	Gilbert	0%			•	7/24			
202	Receive Pass Kits	0 days	Wed 8/15/01	Wed 8/15/01	Gilbert	0%				•	8/15		
203	Train Guards	2 days	Fri 9/21/01	Mon 9/24/01	Gilbert	0%							
204	Begin issuing Visitor Passes	0 days	Mon 9/24/01	Mon 9/24/01	Gilbert	0%					•	9/24	
205	Key Control	91 days	Tue 6/19/01	Fri 10/26/01		13%							ļ
206	Furniture keys marked and collected by vendor during phased	77 days	Tue 7/10/01	Fri 10/26/01	Move Team	0%	Furniture Key Control. Keys collected by vendor during installation & turned into						
207	Initial Meeting	0 days	Tue 6/19/01	Tue 6/19/01	Gilbert	100%			6/19				
208	List of Organizations and Doors	0 days	Fri 6/22/01	Fri 6/22/01	Move Team	100%			6/22				
209	Employee List	5 days	Fri 6/22/01	Thu 6/28/01	Move Team	100%							
210	Request list of the location of offices, cubes and furniture from Tina	9 days	Fri 6/22/01	Thu 7/5/01	Gilbert	90%							

	1		ſ					1/01	Γ <i>1</i>	11/	₀₁ I ¬	101	0/01	0/01	10/01	11/011
D	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	5/0) 6/	01 7	/01	8/01	9/01	10/01	11/011
11	Design Key Register	11 days	Fri 6/22/01	Mon 7/9/01	Gilbert	100%	Submitted Key Register to Project Manager									
12	Prepare Briefing and forms for move coordinator Meeting.	14 days	Wed 8/1/01	Mon 8/20/01	Gilbert	50%										
13	Vendor Meeting	0 days	Fri 7/6/01	Fri 7/6/01	Gilbert	100%					•	→ 716	6			
214	Design Concept and Recommend Plan	0 days	Fri 7/6/01	Fri 7/6/01	Gilbert	100%					•	> 7.6	5			
215	Vendor Lock Installation	77 days	Tue 7/10/01	Fri 10/26/01	Move Team	0%	Dependent on building construction & floor acceptance.									
216	Brief Move Coordinators on ID Badge & Furniture Key Issue and Control.	48 days	Mon 8/20/01	Fri 10/26/01	Gilbert	0%										
217	Phase 1 SFA Relocation Sequence: Issue of one key per SFAU, HR,	0 days	Fri 9/21/01	Fri 9/21/01	Gilbert	0%								•	9/21	
218	Phase 2 SFA Relocation Sequence: Issue of one key per Students,	0 days	Fri 9/28/01	Fri 9/28/01	Gilbert	0%								•	9/28	3
219	Phase 3 SFA Relocation Sequence: Issue of one furniture key per Schools	0 days	Fri 10/5/01	Fri 10/5/01	Gilbert	0%								•	10	1/5
220	Phase 4 SFA Relocation Sequence: Issue of one furniture key per Schools	0 days	Fri 10/12/01	Fri 10/12/01	Gilbert	0%									1	10/12
221	Phase 5 SFA Relocation Sequence: Issue of one furniture key per	0 days	Fri 10/26/01	Fri 10/26/01	Gilbert	0%									•	10/26
222	Security Guard Services	84 days	Thu 5/24/01	Fri 9/21/01		23%				V					1	
223	Permanent Guard Contract	84 days	Thu 5/24/01	Fri 9/21/01		72%			ļ	-						
224	Review GSA Requirements and Options	13 days	Thu 5/24/01	Tue 6/12/01	Gilbert	100%										

								4/01 5/0	1 6/01 7/0	01 8/	01 9/0	01 10/0	01 11	/0112
ID	Task Name	Duration	Start	Finish	Responsible		Deliverables/Comments							
225	Submit Options for management decision	0 days	Fri 6/15/01	Fri 6/15/01	Gilbert	100%			6/1	5				
226	Implement Decision	0 days	Mon 7/2/01	Mon 7/2/01	Gilbert	100%			•	7/2				
227	Submit request for funding	0 days	Mon 7/2/01	Mon 7/2/01	Gilbert	100%			•	7/2				
228	Alarm Systems Training By Alarm Vendor	5 days	Mon 9/17/01	Fri 9/21/01	Gilbert	0%	Dependent on guard start date & management approval.							
229	Permanent Security Guards in Place	0 days	Sun 9/9/01	Sun 9/9/01	Gilbert	0%	Dependent on guard start date & management approval.				•	· 9/9		
230	Temporary Security Guard Service	60 days	Thu 6/21/01	Sat 9/15/01		0%						•		
231	Request funding	0 days	Thu 6/21/01	Thu 6/21/01	Gilbert	100%			6/	21				
232	Obtain funding	0 days	Thu 6/28/01	Thu 6/28/01	Gilbert	100%			• 6	5/28				
233	Temporary Security Guard SOW To Contracting	0 days	Fri 6/29/01	Fri 6/29/01	Gilbert	100%			•	5/29				
234	Temporary Security Guard Request to GSA	6 days	Thu 7/19/01	Thu 7/26/01	Gilbert	0%								
235	Coordinate Guard Service with Vendor	1 day	Thu 7/26/01	Thu 7/26/01	Gilbert	0%				I				
236	Temporary Security Guards in place	32 days	Wed 8/1/01	Sat 9/15/01	Gilbert	0%						ı		
237	Asset Protection System	12 days	Mon 5/21/01	Wed 6/6/01		100%								
238	Phase I Review Capabilities	12 days	Mon 5/21/01	Wed 6/6/01	Gilbert	100%								

								4/01	5/01	6/01	7/01	8/01	9/01	10/01	11/01	12/
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	1/01	5/01	0/01	7701	0/01	7/01	10/01	11/01	12/
239	Determine Management Philosophy	0 days	Wed 6/6/01	Wed 6/6/01	Gilbert	100%				6	/6					
240	Implement Decision	0 days	Wed 6/6/01	Wed 6/6/01	Gilbert	100%			,	♦ 6	/6					
241	Phase I complete	0 days	Wed 6/6/01	Wed 6/6/01	Gilbert	100%	Project Stagger at direction of management			• 6	/6 					
242	Draft Security Policies, Procedures	44 days	Fri 7/20/01	Thu 9/20/01		0%					•		-			
243	Security Officer Duties and Procedures	44 days	Fri 7/20/01	Thu 9/20/01		0%					•		-			
244	Access Control Duties	44 days	Fri 7/20/01	Thu 9/20/01	Gilbert	0%										
245	Property Pass	36 days	Wed 8/1/01	Thu 9/20/01	Gilbert	0%										
246	Alarm Systems	24 days	Fri 8/17/01	Thu 9/20/01	Gilbert	0%										
247	Emergency Event Response and Actions	24 days	Fri 8/17/01	Thu 9/20/01	Gilbert	0%										
248	Fire Alarm/Sprinkler System Rupture Guidelines	24 days	Fri 8/17/01	Thu 9/20/01	Gilbert	0%										
249	Medical Assistance	24 days	Fri 8/17/01	Thu 9/20/01	Gilbert	0%										
250	Post Duties	23 days	Mon 8/20/01	Thu 9/20/01	Gilbert	0%										
251	Shipping and Receiving Guidelines	1 day	Thu 9/20/01	Thu 9/20/01		0%										
252	Facility Occupant Emergency Plan (OEP)	52 days	Wed 8/1/01	Mon 10/15/01		0%					•					

								4/01	5/01	6/01	7/01	8/01	9/01	10/01	11/01
ID	Task Name	Duration	Start	Finish	Responsible		Deliverables/Comments								
253	Assemble Information	24 days	Wed 8/1/01	Tue 9/4/01	Gilbert	0%									
254	Identify Resources (Floor Leaders)	9 days	Tue 9/4/01	Fri 9/14/01	Gilbert	0%									
255	Draft OEP	15 days	Fri 8/24/01	Fri 9/14/01	Gilbert	0%									
256	Management Approval	0 days	Sun 9/23/01	Sun 9/23/01	Gilbert	0%							•	9/23	
257	Publish OEP	15 days	Mon 9/24/01	Mon 10/15/01	SFA Admin	0%									
258	Develop Training Presentation	5 days	Mon 9/24/01	Fri 9/28/01	Gilbert	0%									
259	Train Floor Leaders	10 days	Mon 9/24/01	Fri 10/5/01	Gilbert	0%									
260	Facilities Management Plan	90 days	Tue 5/15/01	Fri 9/21/01		24%	Deliverable TO61.1.2		•				-		
261	Facilities Management Organization	30 days	Mon 6/11/01	Mon 7/23/01		69%									
262	Develop Facilities Management Roles and Responsibilities	12 days	Mon 6/11/01	Tue 6/26/01	Powers	75%									
263	Organization Chart	2 days	Mon 7/16/01	Tue 7/17/01	Powers	75%					1				
264	Establish Facilities Management Organization	4 days	Wed 7/18/01	Mon 7/23/01	Powers	50%									
265	Facilities Management Procedures	9 days	Mon 7/30/01	Thu 8/9/01		0%									
266	Prepare Facilities Management Procedures	9 days	Mon 7/30/01	Thu 8/9/01	Powers	0%									

								4/01	5/01	6/01 7/0	1 8/0	1 9/01	10/01	11/011
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments							
267	Submit Facilities Management section for review	0 days	Thu 8/9/01	Thu 8/9/01	Powers	0%					•	8/9		
268	Mail Management	15.5 days	Mon 7/23/01	Mon 8/13/01		0%					-			
269	Define Mail Stops for UCP3	1.5 days	Mon 7/23/01	Tue 7/24/01)wers,QWG	0%								
270	Prepare Mail Management Procedures	1.5 days	Fri 8/10/01	Mon 8/13/01)wers,QWG	0%								
271	Submit Mail Management for Review	0 days	Mon 8/13/01	Mon 8/13/01)wers,QWG	0%						8/13		
272	Building Operations	90 days	Tue 5/15/01	Fri 9/21/01		18%								
273	Parking	64 days	Tue 5/15/01	Tue 8/14/01		34%						\parallel		
274	ED/SFA develop parking assignment/management procedures for UCP3	22 days	Tue 5/15/01	Thu 6/14/01	QWG/SFA	50%								
275	Finalize numbers and types of parking spaces required	7 days	Mon 7/23/01	Tue 7/31/01	SFA Admin	50%								
276	Meet with Lessor to refine parking level space design and marking	3 days	Wed 8/1/01	Fri 8/3/01	SFA Admin	25%								
277	Develop SFA parking assignment procedures	5 days	Wed 8/8/01	Tue 8/14/01	SFA Admin	50%								
278	Formalize parking management procedures with Lessor	5 days	Mon 8/6/01	Fri 8/10/01	SFA Admin	0%								
279	UCP3 Parking Assignment process	10 days	Mon 7/16/01	Fri 7/27/01	SFA Admin	0%								
280	Help Desk	28 days	Mon 8/13/01	Fri 9/21/01		0%					ŹΣ			

			I					<i>/</i> //01	5/01	6/01 7/	01 8/0	1 0/01	10/01	11/01	12/0
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	3/01	0/01 //	01 0/0	1 9/01	10/01	11/01	12/0
281	Develop Help Desk Procedures	9 days	Mon 8/13/01	Thu 8/23/01)wers,QWG	0%									
282	Evaluate Help Desk Software	5 days	Mon 8/13/01	Fri 8/17/01)wers,QWG	0%									
283	Procure Help Desk Software	15 days	Mon 8/20/01	Mon 9/10/01	SFA Admin	0%									
284	Install/Test Help Desk Software	4 days	Tue 9/11/01	Fri 9/14/01	SFA Admin	0%									
285	Submit Help Desk Procedures for Review	0 days	Thu 8/23/01	Thu 8/23/01	Powers	0%					•	8/2	3		
286	Help Desk Training	3 days	Mon 9/17/01	Wed 9/19/01	Powers	0%									
287	Help Desk Operational	0 days	Fri 9/21/01	Fri 9/21/01	Powers	0%							9/21		
288	Shipping, Receiving, Storage	5 days	Mon 8/13/01	Mon 8/20/01		0%					\ll				
289	Develop Shipping, Receiving, Storage Procedures	5 days	Mon 8/13/01	Mon 8/20/01)wers,QWG	0%						†			
290	Publish Shipping, Receiving, Storage Procedures	0 days	Mon 8/20/01	Mon 8/20/01	Powers	0%					•	8/20)		
291	Copy Center	5 days	Mon 8/20/01	Mon 8/27/01		0%									
292	Develop Copy Center Procedures	5 days	Mon 8/20/01	Mon 8/27/01	NG,Powers	0%									
293	Publish Copy Center Procedures	0 days	Mon 8/27/01	Mon 8/27/01	Powers	0%					•	8/2	27		
294	Facilities Management Plan Submitted	0 days	Fri 9/14/01	Fri 9/14/01		0%						•	9/14		

		Т	1		1			1104	E 104	/ /01 -	101	0/04	0/04	10/01	1/01/10/0
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments	4/01	5/01	6/01 /	/01	8/01	9/01	0/011	1/01 12/0
295	Post-Move Operations	38 days	Mon 9/24/01	Thu 11/15/01		0%	Informal Deliverables Ops Status Report, e.g., Help Desk calls, maintenance								
296	Facilities Management	38 days	Mon 9/24/01	Thu 11/15/01		0%									
297	Facilities Management Operations Support	38 days	Mon 9/24/01	Thu 11/15/01		0%									
298	Assist SFA Facilities Management Staff	38 days	Mon 9/24/01	Thu 11/15/01	Powers	0%								,	
299	Oversee Facilities Management Contract	38 days	Mon 9/24/01	Thu 11/15/01	Powers	0%									
300	Validate Facilities Management Procedures	38 days	Mon 9/24/01	Thu 11/15/01	Powers	0%	List of modifications to procedures and policies; recommendations for other								
301	Facilities Management Process Update	33 days	Mon 10/1/01	Thu 11/15/01		0%							•		
302	Prepare Facilities Management Operations Status Report UCP3 Startup	3 days	Mon 10/1/01	Wed 10/3/01	Powers	0%									
303	Prepare Facilities Management Operations Status Report October 2001	5 days	Mon 11/5/01	Fri 11/9/01	Powers	0%									
304	Develop recommendations for revisions to facilities management	10 days	Fri 11/2/01	Thu 11/15/01	Powers	0%									
305	Security	38 days	Mon 9/24/01	Thu 11/15/01		0%									
306	Security Operations Support	38 days	Mon 9/24/01	Thu 11/15/01		0%									
307	Assist SFA Security Staff	38 days	Mon 9/24/01	Thu 11/15/01	Gilbert	0%									
308	Oversee Security Contract	38 days	Mon 9/24/01	Thu 11/15/01	Gilbert	0%								,	

								4/01	5/01	6/01	7/01	8/01 9	/01 10/0	1 11/01	12/0
ID	Task Name	Duration	Start	Finish	Responsible	Complete	Deliverables/Comments								
309	Validate Security Procedures	38 days	Mon 9/24/01	Thu 11/15/01	Gilbert	0%	List of modifications to procedures and policies; recommendations for other								
310	Security Process Update	33 days	Mon 10/1/01	Thu 11/15/01		0%									
311	Prepare Security Operations Status Report UCP3 Startup & Post-Move	3 days	Mon 10/1/01	Wed 10/3/01	Gilbert	0%									
312	Prepare Security Operations Status Report October 2001	5 days	Mon 11/5/01	Fri 11/9/01	Gilbert	0%									
313	Develop recommendations for revisions to security processes/procedures	10 days	Fri 11/2/01	Thu 11/15/01	Gilbert	0%									

